

## CURRENT CAPITAL CONSTRUCTION PROJECTS IN THE TOWN OF AJAX

Contract No.	Description	Estimated Schedule
D2016-024	Polybutylene Water Service Replacement on Dakin Drive, Delaney Drive and Ravenscroft Road	Construction ongoing with completion expected by the end of August 2017
D2017-022	Polybutylene Water Service Replacement on Barrett Cres., Daniel Cres., Darbyshire Ct., Fisher Cres., and Hendley Dr. Also includes other streets in Pickering	Tender Closed July 11, 2017 and expect to award by early August and start construction by mid August. Most work to be completed by end of 2017 with final restoration to be completed in the spring of 2018
D2017-024	Polybutylene Water Service Replacement on Brockman Cres., Hobson Avenue, Bowers Court, Tipton Cres., Tresher Ct., Coughlen St., Pearce Dr., Marshall Cres., Carrick Ave., and Gurr Cres.,	Tender has been awarded and contractor is scheduled to mobilize on Coughlen St July 17. Most of the work to be completed by end of 2017 with final restoration to completed in the spring of 2018
D2016-033	Bus Rapid Transit Project (BRT) on HWY2 from 275m west of Westney Rd to 350m east and on Westney Rd from 250m south of HWY2 to 300m north. Work includes road widening for dedicated bus and cycling lanes, Storm sewers, noise wall, road and intersection improvements	Completion expected late fall 2017. Currently working on south side of HWY2 and Westney Rd south of HWY2. Scheduled to pave north and south widening on HWY2 end of July. Full depth asphalt removal in exist road and reconstruction of Westney north of HWY2 in August and September with curb, asphalt and sidewalks in October and November. Completion this year is weather dependent and utility conflicts have and are currently causing significant delays.
D2017-020	Rehabilitation of John Mills Bridge on Bayly St., including Westney Road and Bayly St. Intersection Improvements, right turn lane, storm sewer and erosion control	Construction is ongoing on the south side of the bridge and Bayly St east of the bridge. Right turn lane curb and asphalt to be placed later next week. Expect to open up two lanes east bound on Bayly St the week of July 24. Additional rehabilitation work requirements & extremely wet weather has delayed the project. Hope to complete the south side of the bridge by the end of August. Work required on the north side of the bridge is more extensive and will decide in August if the north side will proceed this year. If it can proceed, the project will be completed in the spring of 2018. If not, the project will be completed in late summer 2018.